

Ref.: BMD.P564
Contact: Amrita Bipin

05/07/2023

BMD Construction Pty Ltd
45 Greenhill Road, WAYVILLE, SA 5034

Level 1 Supervision & Inspection of
LOT 1221 – Paech Road – Stage 1

Construction Sciences Pty Ltd
ABN 74 128 806 735

Unit 6, 7-9 Streiff Road
WINGFEILD, SA 5013

adelaide@constructionsciences.net

Phone: 08 8158 3932

www.constructionsciences.net

Dear Sir/Madam

This is to confirm that placement and compaction of fill material, completed by BMD Construction, on **Lot 1221 Paech Road – Stage 1**, was supervised by Construction Sciences under Level 1 arrangements as described in AS3798-2007 "Guidelines on earthworks for commercial and residential developments". Areas and depth of works as per 22A1423.C0001 Paech Rd Stage 1 Existing Surface Levels Page 1 & 2 and 22A1423.C0001 Paech Rd Stage 1 Post Topsoil Strip Page 1 & 2.

This indicates that the fill was compacted to at least the minimum density ratio in accordance with the specification requirements and it is considered that the fill may be deemed to be "controlled fill" in accordance with AS 2870-2011 "Residential Slabs & Footings".

It may be that non-structural topsoil was placed on the block after completion of the structural fill. This would need to be removed as part of the site preparation for building and driveway construction.

Please do not hesitate to contact me if you have any queries.

Yours faithfully,



Sam Hardy
ASSISTANT AREA MANAGER
CONSTRUCTION SCIENCES



Phone +61 8 8158 3932 Direct +61 8 8158 3929 Mobile +61 488 278 704
Address Unit 6, 7 - 9 Streiff Road, Wingfield, South Australia 5013 Australia