

**Ref.: BMD.P655.Lot 864**  
Contact: Nicolas McCartney

09/02/2024

**BMD Constructions Pty Ltd**  
45 Greenhill Road, WAYVILLE, SA 5034

Level 1 Supervision & Inspection of  
**LOT 864 – Paech Rd – Stage 2A & 2B**

**Construction Sciences Pty Ltd**  
ABN 74 128 806 735

Unit 6, 7-9 Streiff Road  
WINGFIELD, SA 5013

adelaide@constructionsciences.net

**Phone: 08 8164 3932**

**www.constructionsciences.net**

Dear Sir/Madam

This is to confirm that placement and compaction of fill material, completed by BMD Constructions, on **Lot 864** within Paech Rd – Stage 2A & 2B, was supervised by Construction Sciences under Level 1 arrangements as described in AS3798-2007 “Guide-lines on earthworks for commercial and residential developments”. Areas and depth of works as per 22A1423.C0002 Post Topsoil Strip Survey & 22A1423.C0002 Pre Topsoil Placement Rev (0).

This indicates that the fill was compacted to at least the minimum density ratio in accordance with the specification requirements and it is considered that the fill may be deemed to be “controlled fill” in accordance with AS 2870-2011 “Residential Slabs & Footings”.

It may be that non-structural topsoil was placed on the block after completion of the structural fill. This would need to be removed as part of the site preparation for building and driveway construction.

Please do not hesitate to contact me if you have any queries.

Yours faithfully,



**Sam Hardy**  
ASSISTANT AREA MANAGER  
CONSTRUCTION SCIENCES