

Ref.: BMD.P655.Lot 833
Contact: Nicolas McCartney

09/02/2024

BMD Constructions Pty Ltd
45 Greenhill Road, WAYVILLE, SA 5034

Level 1 Supervision & Inspection of
LOT 833 – Paech Rd – Stage 2A & 2B

Construction Sciences Pty Ltd
ABN 74 128 806 735

Unit 6, 7-9 Streiff Road
WINGFIELD, SA 5013

adelaide@constructionsciences.net

Phone: 08 8164 3932

www.constructionsciences.net

Dear Sir/Madam

This is to confirm that placement and compaction of fill material, completed by BMD Constructions, on **Lot 833** within Paech Rd – Stage 2A & 2B, was supervised by Construction Sciences under Level 1 arrangements as described in AS3798-2007 “Guide-lines on earthworks for commercial and residential developments”. Areas and depth of works as per 22A1423.C0002 Post Topsoil Strip Survey & 22A1423.C0002 Pre Topsoil Placement Rev (0).

This indicates that the fill was compacted to at least the minimum density ratio in accordance with the specification requirements and it is considered that the fill may be deemed to be “controlled fill” in accordance with AS 2870-2011 “Residential Slabs & Footings”.

It may be that non-structural topsoil was placed on the block after completion of the structural fill. This would need to be removed as part of the site preparation for building and driveway construction.

Please do not hesitate to contact me if you have any queries.

Yours faithfully,



Sam Hardy
ASSISTANT AREA MANAGER
CONSTRUCTION SCIENCES